

DAILY CONSTRUCTION REPORT

Date:	May 27, 2025	Report No:	DR-20250527
Project:	Lincoln Elementary School Modernization	Weather:	Clear, 72°F
Contractor:	ABC Construction, Inc.	Superintendent:	Mike Johnson

WORK PERFORMED:

- Continued excavation for gymnasium foundation - 75% complete
- Installed formwork for north wall foundation
- Placed reinforcing steel for footings F-12 through F-18
- Concrete pour for footings F-1 through F-6 (185 CY)
- Backfilled and compacted areas around completed footings

MANPOWER ON SITE:

Trade	Count	Trade	Count
Laborers	12	Concrete Finishers	6
Carpenters	8	Equipment Operators	4
Iron Workers	10	Foreman/Supervisors	3

ISSUES/DELAYS:

- Waiting for response to RFI-123 regarding concrete strength requirements
- Minor delay (2 hours) due to concrete truck breakdown