

DAILY CONSTRUCTION REPORT

| | | | |
|--------------------|---|------------------------|--------------|
| Date: | May 04, 2025 | Report No: | DR-20250504 |
| Project: | Lincoln Elementary School Modernization | Weather: | Clear, 72°F |
| Contractor: | ABC Construction, Inc. | Superintendent: | Mike Johnson |

WORK PERFORMED:

- Continued excavation for gymnasium foundation - 75% complete
- Installed formwork for north wall foundation
- Placed reinforcing steel for footings F-12 through F-18
- Concrete pour for footings F-1 through F-6 (185 CY)
- Backfilled and compacted areas around completed footings

MANPOWER ON SITE:

| Trade | Count | Trade | Count |
|--------------|-------|---------------------|-------|
| Laborers | 12 | Concrete Finishers | 6 |
| Carpenters | 8 | Equipment Operators | 4 |
| Iron Workers | 10 | Foreman/Supervisors | 3 |

ISSUES/DELAYS:

- Waiting for response to RFI-123 regarding concrete strength requirements
- Minor delay (2 hours) due to concrete truck breakdown