

## DAILY CONSTRUCTION REPORT

<b>Date:</b>	May 13, 2025	<b>Report No:</b>	DR-20250513
<b>Project:</b>	Lincoln Elementary School Modernization	<b>Weather:</b>	Clear, 72°F
<b>Contractor:</b>	ABC Construction, Inc.	<b>Superintendent:</b>	Mike Johnson

### WORK PERFORMED:

- Continued excavation for gymnasium foundation - 75% complete
- Installed formwork for north wall foundation
- Placed reinforcing steel for footings F-12 through F-18
- Concrete pour for footings F-1 through F-6 (185 CY)
- Backfilled and compacted areas around completed footings

### MANPOWER ON SITE:

Trade	Count	Trade	Count
Laborers	12	Concrete Finishers	6
Carpenters	8	Equipment Operators	4
Iron Workers	10	Foreman/Supervisors	3

### ISSUES/DELAYS:

- Waiting for response to RFI-123 regarding concrete strength requirements
- Minor delay (2 hours) due to concrete truck breakdown